

ASPEN HIGHLANDS SKI AREA

SUMMER

CONSTRUCTION PLAN

2005

JUNE 2005

SUMMER WORK PROJECT RECORD SHEET

11
Project Number

Project Name: Deep Temerity Lift, Road and Trails

Project Location: Deep Temerity

Description: * Installation of a 3,600 ft fixed grip triple chair lift originating from a bench at 9,800 ft, proceeding up Kessler Bowl and terminating 300 ft south of the Loge Peak top terminal.
* Construction of a 4,100 ft road 14 ft wide from the bottom of Boomerang to the bottom terminal of the Deep Temerity Lift known as the Grand Reverse.
* Construction of a 1,100 ft road 14 ft wide from the Highland Bowl run out to the bottom terminal of the new lift.
* Trail development includes the Highland Bowl run out and deep portions of South Castle, Kessler Bowl, Soddbuster and Mushroom.

Anticipated Activities:

- Lift line, trail and road tree removal
- Excavation for lift components
- Lift component installation
- Road excavation, retention, back fill
- Brushing
- Burn piles
- Revegetation as needed

Site Plan Sketch (or attach map): Map attached

Comments:

Project Approval Date

Initials

Project Completion Date

Initials
