

Powderhorn Resort

Project No. 200S-TS

Trail 25A Construction and Mitigation

Project Description

The Powderhorn Resort Master Development Plan Environmental Assessment (EA and DN/FONSI, April 2002) approved the clearing and improvements on Trail 25A. This trail will require conventional construction and tree removal methods such as flush cutting and grading for stump removal as approved in the EA.

Clearing and improvements for Trail 26 trail will require flush cutting over an area of approximately 9.1 acres. Grading and recontouring will be necessary for 5.1 acres outside of wetlands. All of the total 5.1 acres approved for grading, will require light grading. Wetlands identified during the EA will be re-delineated in the field using GPS and mapping to prevent impacts. The timber removal and erosion control methods used for construction are depicted in the associated figure. Additional detail regarding erosion control and compliance with required mitigation measures is presented in Section 2 of this document. Water bars shown on the attached figure are based on 2002 White River National Forest Plan Resource Management Plan and may be subject to change upon project construction and implementation.

Site Map(s) Attached. TS and TSG

Forest Service Requirements (Completed by Winter Sports Specialists): Specialists Report () Forest Service Special Review ():- Within scope of MMDP Phase I EA? Yes () No () Other Requirements:

Field Review Dates: Project Approval: Date: 8/15/08 - RP
Initial: 8/14/08, MJB & logged water bar locations (6)

Completion Date: Initial: 9/25/08 MJB