

SNOWMASS

SUMMER WORK PROJECT RECORD SHEET

**Project Name:** Construct hiking and bike trails, Elk Camp

**Project Number/Rank:** 1

**Project Location:** See attached map

**Description:** Construct approximately 4.6 miles of hiking trails and 4.1 miles of bike trails per the Snowmass Summer Operating Plan.

**Anticipated Activities:** Grading 12-18 inch tread with both hand tools and mini- excavator.

**Site:** From the top terminal of the Elk Camp Lift to Bottom of Gondola. This also includes the trail that will take guests from the top of the gondola to Café Suzanne. See attached map for trail layout.

**Comments:** The trails scheduled for completion have been approved by the USFS and DOW and are referenced in the 1994 EIS and the 2006 Snowmass DN/EA.

**Project Approval Date:**

**Project Completion Date:**  
July 15, 2010

\_\_\_\_\_  
**Initials**

\_\_\_\_\_  
**Initials**

### III SUMMER WORK PROJECT SPECIFICATIONS

#### A. DOZING/EARTHWORK

1. Objectives

- a. To provide quality skiing with minimal snow depths.
- b. To allow for snowcat grooming of areas.
- c. To improve trail for anticipated increase in skiers.

2. Standards

- a. Maintain control of erosion potential at all times. *as per guideline?*
- b. Revegetate dozed areas as soon as possible. *as per FP or guideline?*
- c. Leave area as nice as possible from a visual-impact perspective. *'' minimize visual impacts as per...*

3. Procedures

- a. Define limits of dozing areas after snow is gone.
- b. Obtain necessary authorizations.
- c. Revegetate to standard specifications.
- d. Follow up appraisal of project.