

PROPOSED IMPLEMENTATION PROJECT LIST
PHASE 1 OF MOUNTAIN MASTER PLAN REVISION

PROPOSED ACTIVITIES (Projects)

Date: March, 2005

Table 1

1. Lifts

A. Headwall Chairlift (new location with mid-unload)

Headwall lift was analyzed and approved as the Tensleep Lift in the 1996 MDP. The intention now is to swing the bottom terminal into the amphitheater ski trail below the Gondola in order to construct a "mid station unload" to allow access to the Gondola and proposed Bridger Restaurant. The top terminal would be proposed to be relocated in the same proximity in order to protect avalanche reduction teams and to allow for a safer access during initial avalanche control. The Tensleep Lift was analyzed as a surface platter that would require extensive grading and ground disturbance in order to create a Skier/Snowboarder access track and moderate tree removal. The new proposed Headwall lift would be a fixed grip quad lift and would require some grading at the top and bottom terminal but all construction would be done via helicopter support. No construction roads would be required for installation of this lift. The new Headwall Lift would increase the uphill capacity from the analyzed Tensleep lift at 700pph to a new proposed Headwall lift at 1050pph.

Supplemental Information Report to address authorization of this action.

B. Timbered Island Chairlift (primarily used by the Ski School)

The existing MDP "Headwall Lift" would be renamed the Timbered Island Lift and relocated from the bottom of the Headwall adjacent to the gondola to the bottom of Casper Bowl next to the Timbered Island ski tail. Terrain in this area is more conducive to beginner skiing guest

Comfortable Carrying Capacity is within approved limit.

Supplemental Information Report to address authorization of this action.

C. Slalom Chairlift (longer lift alignment)

Project to be proposed through summer operations and maintenance plans prior to approval

- I. **Vegetation Sculpting (chairlift lines-trail edges)**
New project to be addresses in New Environmental Analysis
- J. **Additional Mountain Access Roads w/Control Gates**
Project to be proposed through summer operations and maintenance plans prior to approval
- K. **Sediment Retention Basins**
Project to be proposed through summer operations and maintenance plans prior to approval
- L. **Storm Water Deflection Berm (at present boundary)**
Project to be proposed through summer operations and maintenance plans prior to approval
- M. **Utilities (upgrade and expand) Power, Water, Sewer, Phone, Fiber optic**
New project to be addresses in New Environmental Analysis
- N. **On-mountain Fuel Supply**
New project to be addresses in New Environmental Analysis
- O. **Topsoil Borrow Sites**
New project to be addresses in New Environmental Analysis
- P. **Signage including Environmental Education Program**
New project to be addresses in New Environmental Analysis
- Q. **Horseback Riding Trail Network**
New project to be addresses in New Environmental Analysis
- R. **Winch Anchor Point**
Project to be proposed through summer operations and maintenance plans prior to approval

5. Snowmaking

- A. **Amphitheater (to top of Thunder chairlift)**
New project to be addresses in New Environmental Analysis
- B. **Egg Cartons (upper Grand Run)**
New project to be addresses in New Environmental Analysis
- C. **Jackson Face**
New project to be addresses in New Environmental Analysis
- D. **Beaver Tooth (Brush Gully)**
New project to be addresses in New Environmental Analysis
- E. **Rag Run**
New project to be addresses in New Environmental Analysis

Jackson Hole Mountain Resort Mountain Master Development Plan

Table of Contents

1. INTRODUCTION

- 1.1 Background
- 1.2 Statement of Goals and Objectives

2. SITE INVENTORY AND ENVIRONMENTAL DETERMINANTS RELATIVE TO FUTURE DEVELOPMENT

- 2.1 Site Inventory
 - Permit Boundary and Land Ownership
 - Elevation
 - Slope Gradients
 - Solar Aspect
- 2.2 Environmental Determinants
 - Climate
 - Avalanche Hazards
 - Soils and Geology
 - Surficial Deposits
 - Sedimentary Rocks
 - Metamorphic Rocks
 - Hydrology
 - Vegetation and Wildlife
 - Visual Resources
 - Land Use
 - Community Planning Issues

3. DESIGN CRITERIA

- 3.1 Trail Design
 - Fall Line
 - Slope Gradients and Terrain Breakdown
 - Trail Density
 - Trail System
- 3.2 Lift Design
- 3.3 Capacity Analysis and Design
- 3.4 Base Area Design
- 3.5 Balance of Facilities

Table 5.5

PROPOSED SNOWMAKING COVERAGE			
Map Ref.	Trail Name	Area (acres)	Ability Level
G2	Amphitheater (Upper)	10	Intermediate
J4	Upper Grand (Egg Cartons)	2	Advanced Intermediate
D4	Jackson Face (North)	4	Expert
D15	Beaver Tooth	4	Expert
G3	Rag Run	3	Advanced Intermediate
H1	Way Home	2	Low Intermediate
A14	South Pass Traverse	6	Low Intermediate
D19	Lower Tram Line	18	Advanced Intermediate
D4	Gros Ventre	11	Advanced Intermediate
F7	Amphitheater Traverse	3	Low Intermediate
D8	Slalom	16	Advanced Intermediate
D2	Sundance (Upper)	9	Advanced Intermediate
D18	New Eagle's Rest Cut-off	6	Low Intermediate
C1	Pooh Bear	13	Novice
B7	Antelope Flats	6	Novice
D12	Blacktail	6	Intermediate
F8	Campground	4	Intermediate
F6	Timbered Island	4	Intermediate
F4	Easy-Does-It	24	Intermediate
F3	Lift Line	11	Advanced Intermediate
F2	Sleeping Indian	9	Advanced Intermediate
F1	Wide Open	10	Advanced Intermediate
A11	Togwotee Pass Traverse	4	Low Intermediate
A4	Upper Teewinot	20	Advanced Intermediate
A2	St. John's	20	Advanced Intermediate
A3	Buck's Run	3	Advanced Intermediate
?	Crags Ridge Run w/Spur	13	Advanced Intermediate
?	Crags Lift Line w/East Spur	7	Advanced Intermediate
?	Downhill Course (Crags)	17	Expert
B3	Bronco	2	Novice
B7	Antelope Flats Teaching Area	1	Beginner
B5	Solitude Way	1	Novice
SUBTOTAL		269 acres	

EXISTING SNOWMAING COVERAGE (TABLE 4.14)

SUBTOTAL: 175 ACRES

TOTAL AREA OF SNOWMAKING COVERAGE

GRAND TOTAL: 444 ACRES